


QUOTATION

Name of work: Disconnecting, Dismantling, & depositing of old existing LT Panel and cables with all allied work from Computer Center Server room to IWD Electrical store in academic area in the campus at IIT Kanpur.

| S. No. | Description of item | Qty. | Unit | Rate | Amount (Rs.) |
|--------|--|-------|------|----------|--------------|
| 1 | Disconnecting, Dismantling, & depositing of existing old LT Panel as instructed by Engineer In-Charge by using crane and labours etc. & depositing the same in IWD Electrical store I/c loding/ unloading, cartage etc. Approx-500mtr. complete as required. | 2.00 | Each | 25874.62 | 51749.23 |
| 2 | Lifting & removing cable of following sizes from trenches or clamped on surface, making roll depositing the same in the store as instructed by Engineer in-charge I/c disconnecting, cartage etc complete as reqd. | | | | |
| a) | Exceeding 185 sq.mm.. but not exceeding 400 sq.mm. | 80.00 | Mtr | 87.46 | 6996.80 |
| | | | | | |
| | Total Estimated Rs. | | | | 58746.03 |
| | Please quote percentage above /below (%)= | | | | |
| | Quoted Amount Rs. | | | | |


 T. K. GAUD
 Electrical Engineer
 IWD, IIT Kanpur
