

QUOTATION

Name of work: Shifting & rerouting of power Cable feeding power to T room old UPS room panel to New UPS room panel at Computer Centre with all allied work in IIT Kanpur.

S. No.	Description	Qty.	Unit	Rate	Amount (Rs.)
1	Supplying and installing following size of perforated painted with powder coating M.S. cable trays with perforation not more than 17.5%, in convenient sections, joined with connectors, suspended from the ceiling with M.S. suspenders including bolts & nuts, painting suspenders etc as required.				
a)	300 mm width X 50 mm depth X 1.6 mm thickness	15.00	Metre	777.00	12058.66
2	Supplying and installing following size of perforated painted with powder coating M.S. cable trays bends with perforation not more than 17.5%, joined with connectors, suspended from the ceiling with M.S. suspenders including bolts & nuts, painting suspenders etc as required.				
a)	300 mm width X 50 mm depth X 1.6 mm thickness	3.00	No.	1438.00	4463.41
3	Supplying and installing following size of perforated painted with powder coating M.S. cable trays Reducer with perforation not more than 17.5%, joined with connectors, suspended from the ceiling with M.S. suspenders including bolts & nuts, painting suspenders etc as required.				
a)	300 mm width X 50 mm depth X 1.6 mm thickness	1.00	No.	1718.00	1777.50
4	Laying of one number PVC insulated and PVC sheathed / XLPE power cable of 1.1 KV grade of following size in the existing masonry open duct as required.				
a)	Above 95 sq. mm and upto 185 sq. mm	300.00	Metre	63.00	19554.58
5	S&F, Copper tube / reducer/ lug terminals suitable for following size of conductor.				
a)	150 Sq.mm.	12.00	Nos.	237.00	2942.50

S. No.	Description	Qty.	Unit	Rate	Amount (Rs.)
6	Supplying & fixing Nylon type PG Gland suitable for following size copper conductor cable.				
a)	150 Sq.mm. (13-18 DM)	12.00	Nos.	93.00	1154.65
7	Lifting removing cable of following size from trench/clamps, making roll & depositing the same in store I/c cartage.				
a)	Up to 35 Sq.mm.	300.00	Meter	55.00	17071.46
	Total Estimated Rs.(I/c GST)				59022.76
	Say Rs (i/c GST)				59023.00
	Quoted percentage Above /below				
	Quoted Amounts Rs. (i/c GST)				

Bidder Signature & Date

Bidder Seal

T. Cauda
11/02/26

ताल्लुरि केशवदास
TALLURI KESAVADAS
अधिसादी कर्मिण्य (विद्युत)
Executive Engineer (Elect)
सं.नि.वि. भा.पी. संभाग, काठपुर
I.W.D., I.I.T. Kanpur